City of Memphis
Tennessee

Paul A. Young
Mayor

ENGINEERING DIVISION
Traffic Engineering

SPEED HUMP INSTALLATION SCHEDULE
FY26

Order	Council District	Requested Street	Limit1	Limit2	Tentative Install Window *	Completion Date
1	4	Select Ave	Hamilton St.	David St	N/A	8/29/2025
2	3	Bishops Bridge Rd	Ladbrook Rd	Beauchamp Dr	N/A	8/30/2025
3	6	Ford Rd	Jenson Rd	W Mitchell Rd	N/A	9/1/2025
4	5	Vaughn Rd	Macon Rd	Given Ave	N/A	9/2/2025
5	4	Corry Rd	Norris Rd	Elliston Rd	N/A	9/18/2025
6	3	Village Park Rd	Crump Rd	Sunnyslope Dr	N/A	9/18/2025
7	4	Allandale Ln	Echles Street	S Highland Street	N/A	9/18/2025
8	4	Robin Hood Ln	Vanuys Rd	Rhodes Ave	N/A	9/19/2025
9	5	Prescott St	Spottswood Ave	Carnes Ave	N/A	9/20/2025
10	7	Sybil St	St. Elmo Ave.	Nadine Ave.	N/A	9/20/2025
11	6	Jonetta Street	Washburn Dr	West Holmes Road	N/A	9/24/2025
12	7	Dawn Dr	Frayser Blvd	Frayser Dr	N/A	9/25/2025
13	4	Cherry Rd	Mallory Rd	Jamacia Ave	N/A	10/2/2025
14	2	Cobblestone Dr	Riverdale Rd	Chesapeake Way	N/A	10/3/2025
15	2	Shadow Oaks Dr	Riverdale Rd	Timber Rise Rd	N/A	10/3/2025
16	2	Woodshire Rd	S Germantown Rd	Keynon Dr	N/A	10/4/2025
17	4	Keen Road	E Alcy Rd	Carlton Road	N/A	10/7/2025
18	6	S Watkins St	Eastmoreland Ave	Peabody Ave	N/A	10/8/2025
19	5	Lanier Lane	Mallory Rd	Willow Rd	N/A	10/17/2025
20	3	Sunnyslope Drive	Cranbury Park	Holly Park	N/A	10/17/2025
21	3	Lehr Dr	Graceland Dr	Old Hickory Rd	N/A	10/21/2025
22	7	Barbara Dr.	Vollintine Ave	Jackson Ave	N/A	10/22/2025
23	5	Laurelwood Dr	S Grove Park Rd.	Perkins Ext.	N/A	10/22/2025
24	6	Patton St.	Walker Ave.	E McLemore Ave.	N/A	10/23/2025
25	7	Alice Ann Dr	Harriet Rd	Dead End	N/A	10/23/2025
26	1	Kate Bond Rd	Deer Trail Ln	Guthrie Ln	N/A	10/25/2025
27	7	Bigelow St	Gayle Ave	End of Street	10/20/25 - 11/3/25	N/A
28	6	Metal Museum Dr	W Illinois Ave	Riverside Blvd	10/27/25 - 11/10/25	N/A
29	1	Kimbark Woods Dr	Richwood St	Chiswood St	10/27/25 - 11/10/25	N/A
30	5	Broad Ave	N Hollywood St	Collins St	10/27/25 - 11/10/25	N/A
This list represents the initial Construction Work Order for FY26. Additional locations will be added at a later date. We anticipate that approximately 50 locations will be covered in FY26						

*** Installation Dates shown are tentative and may be adjusted based on various factors (i.e. weather, etc.)**